Original/Duplicate/Triplicate

P.W.G. 17 | 2nd and final Bill | **CONTRACT CERTIFICATE** | Reference paras 158 & 170

NO

Division Yelahanka | Sub division | Yelahanka New Town | Date

Bills received No | YNK-D Date No..... Date..... | Sub-divisional / Divisional | Cash book vr No | Date:Date

Sheduled Docket No | Head of account

AEE, YSTSD
SBR No: 130/20-21
Date: 5/1/2021

Name of work(as per sanctioned estimate) :- NAME OF WORK:Providing and maintenance of borewells and water supply pipelines at Ananthpura village, Balaji layout, DUO marvel, Prakruthi layot, Ananthpura and surrounding areas in ward no:03, Attur.

Work Code:003-19-000065

Name of contractor and full address :- Sri.P.Ravichandra, Site No 562, DOWN BAZAR STREET, Yelahanka, Bangalore

Estimated cost :30.00 | Work Order No: EE(YNK.D)E-PMT-09/WO/68/19-20, date:15-07-2019.

Certified that the measurments were taken by me on 15.7.2020 and recorded on pages 369377 to 369383 of measurment book No 3694/2019-20 and the work is satisfactorily executed by the contractor.

Ravichandra. P. 15/07/2020
Signature of contractor | Asst. Engineer 15.7.2020

Certified that the measurments were taken by me on and recorded correct.The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

Total Amount 2704497-00
Preciious payment 2532442-00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 16/07/2020
Sub-divisional officer

II MEMORANDUM OF PAYMENT

ಜ.ಜ.ಫ.ಬ, ಬೆಂಗಳೂರು-106

1) Total value of work done or supplies as per A/c within		
2) Deduct amount to be held in reserve being-----percent Rs----------%--------		
3) Balance---		
4) Deduct payments		
a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S D No----------Amount	Total —	1851255-00
b) Cost of payments/stores or other materials supplied now made recovery of Amount paid on this bill by cheque/cash	CGST	18513-00
	SGST	18513-00
Total	IT	18513-00
5). Balance being unpaid value of work done held in reserve	LC	18513-00
6) Deduct cash of advance made on divisional/sub divisional cash book	CBF	1852-00
7) Net amount due to or from contractor.	LR	—
UN ADJUSTED ITEMS	TD	75904-00
8) Advance to contractor for materials to site(as detailed within)		
9) Value of government materials supplied.		
TOTAL AMOUNT UN-ADJUSTED	CH	1775351-00

Contractor's signatures

Received Rs----------(in words)----------

For use in the Executive Engineer's office----------

of payment as per memorandum
(in final settlement of all demand)
Witness
1)
2)

Reciept Stamp

Audited & Admitted for Rs. 1851255-00
Eighteen Lakh fifty one thowaned two hundred and fifty five.
1775351-00
75904-00

Ravichandra. P.
Dated signature of contractor
paid by me cheque No dated
Cash Rs.....

Date | Initials of officer making payment

Date | Executive Engineer

Sl. No.	Sub-works of the estimate	Unit	Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
1	2	3	4	5	6	7	8	9	10
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquier proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction **(P.48, I. 9.4) PRED.SR 2012-13**	Each BW			1.00	1932.00	1932.26	1.00	1932.2
2	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) **P. 46 / I. 9.1 PRED SR 2012-13**	Rmtr							
	0 to 50 m				50.00	314.17	15708.50	50.00	15708.50
	50 to 100 m				50.00	410.68	20534.00	50.00	20534.00
	100 to 150 m				50.00	456.88	22844.00	50.00	22844.00
	150 to 200 m				50.00	482.55	24127.50	50.00	24127.50
	200 to 250 m				50.00	558.53	27926.50	50.00	27926.50
	250 to 300 m				50.00	598.57	29928.50	50.00	29928.50

3	Supply of ISI mark 175 mm nominal bore, Plain end steel cast.e pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty **P. iii, I No. 84 PRED SR 2012-13**	Rmtr			70.00	1320.76	92453.20	70.00	92453.20
4	Code No.: 3008 Providing 250mm dia PVC Pipe 10kg/cm **Page No. XXXV, Sl No. 892 PWD SR 2018**	Rmtr			18.00	2196.34	39534.12	18.00	GST 39534.12
5	Providing and fixing Borewell Cap and Clamp Set **Page No. XLVII, Sl No. 17 PWD SR 2018-19**	Set			1.00	1794.24	1794.24	1.00	GST 1794.24
6	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by meaans of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps **PWD SR 2018-19 P. XLI Item No. 35 including of all taxes**	No			1.00	56233.48	56233.48	1.00	GST 56233.48
7	Providing GI Pipe 50 mm 'B' Class **Page No. XLVII, Sl No. 1 PWD SR 2018-19**	m			260.00	413.67	107554.20	260.00	GST 107554.20
8	Providing Collar 50 mm **Page No. XLVII, Sl No. 1 PWD SR 2018-19**	No			44.00	179.42	7894.48	44.00	GST 7894.48

9	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of **GROUP-A. P. No. 12 / 1 No. 2.10.4(1) 3C x 4 Sqm mm KPWD Electrical SR 2014-15**	Mtr			540.00	126.29	68196.60	540.00	68196.60
10	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) **Page No. 558, Items No-3 BWSSB SR for 2014-15)**	Per Length			44.00	87.72	3859.68	44.00	3859.68
11	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., **P No. 44 / 1 No. 6.6.6 KPWD Electrical SR 2014-15**	Each			1.00	301.03	301.03	1.00	301.03
12	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A P No. 55/ 1 No. 7.4.4 **4 core 16 Sqmm KPWD Electrical SR 2014-15**	Mtr			30.00	139.95	4198.50	30.00	4198.50

13	Labour charges for laying of 1.1 KV cla[illegible] UG cable in existing trench or pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. **P No. 61 / I No. 7.8.1 6Sqmm to 16 Sqmm) KPWD Electrical SR 2014-15**	Mtr			30.00	10.77	323.10	30.00	323.
14	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) **P No. 61 / I. No. 7.9.3 KPWD Electrical SR 2014-15**	Mtr			25.00	84.73	2118.25	25.00	2118.25
15	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV **P. No. 62 / I No. 7.12.1 KPWD Electrical SR 2014-15**	Mtr			4.00	343.90	1375.60	4.00	1375.60
16	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., **P. No. 62 / I.No. 7.13.2 KPWD Electrical SR 2014-15**	No.			1.00	279.10	279.10	1.00	279.10
17	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, **(P No. 55, I No. 7.1) KPWD Electrical SR 2014-15**	No			1.00	2718.27	2718.27	1.00	2718.27
18	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.**P No. 44 / I No. 6.7.2 KPWD Electrical SR 2014-15**	No.			6.00	179.42	1076.52	6.00	1076.52
19	Providing and fixing 50mm nominal bore gun metal non-return **Page No. XLVIII, Sl No. 16, PWD SR 2018-19**	Nos			1.00	1794.24	1794.24	1.00	1794.24 with GST

	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.- **for 50mm dia: Page No. 97, Item No. 13.81.3 PWD SR 2018-19**	Each			1.00	221.89	221.89	1.00	221.89
21	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. **5-32Amps Group A TPN P No. 47 / 1 No.6.16.5 KPWD SR 2014-15**	No			1.00	1542.05	1542.05	1.00	1542.05
22	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete **P.No. 57, I. No. 6.41.2 KPWD Electrical SR 2014-15**	Sq.Cm			23400.00	0.33	7722.00	23400.00	7722.00
23	Providing outdoor panel upto **15.00 HP (PWD SR for 2018-19 Page No. XLVII Sl No. 12)**	No.			1.00	15450.40	15450.40	1.00	15450.40
24	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. **Page No. 01/ Item No.1.2.2 / PRED SR 2012-13 Hard Soil**	Cum			126.00	187.40	23612.40	126.00	23612.40

25	Providing and instalation at site of works P.V.C Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., **Page No.15 item No.3.4.2 b PRED SR 2012-13.**	Rmtr			350.00	122.61	42913.50	350.00	42913.50
26	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs **Page No. 3 / Item No. 1.6 / PRED SR 2012-13**	Cum			126.00	60.80	7660.80	126.00	7660.80
27	KSRB13-6.3-7 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) **65mm nominal bore** including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3. **P. No.94 / I. No. 13.38 PWD SR 2018-19**	Each	20.00	44441.00	15.00	2222.05	33330.75	35.00	GST 77771.75
28	Lifting of Submersible pump set **(P.40/I.13) PRED SR (2013-14) P-56 I.No 3.21**	No.	20.00	16946.00	20.00	847.28	16945.60	40.00	33891.60
29	Transportation of pumping machineries PRED SR For 2012-13 **(P.41/I.14)PRED SR (2013-14) P.No 56 Item No 10 3-19**	No.	20.00	17943.00	20.00	897.12	17942.40	40.00	35885.40
30	A) Repairs to Motor: Rewinding of submersible pump sets with copper insulation wire of suitable gauge as per ISI specification with guarantee of 6 months. PRED SR (2013-14) P No. 54/ I. No. A) (Above 5 HP upto 10HP add Rs.120/- for every ½ HP)	No.	20.00	73762.00	20.00	3688.16	73763.20	40.00	147525.20
	B) Replacement of Motor Parts:								

	Stator (with one year Guarantee) **P No. 55/ I No. C(1) PRED SR (2012-13) 10.3.3**	No.	20.00	100677.00	20.00	5033.84	100676.80	40.00	
32	Rotor (with one year Guarantee) **P No. 55/ I No. C(2) PRED SR (2013-14) 10.3.6**	No.	20.00	93688.00	20.00	4684.96	93699.20	40.00	187387.20
33	Upper Flange **P. No. 40 / I No. 10.3.7 PRED SR (2013-14)**	No.	20.00	6978.00	20.00	348.88	6977.60	40.00	13955.60
34	Lower Housing **P. No. 55 / I No.10.3.10PRED SR (2013-14)**	No.	20.00	12958.00	20.00	647.92	12958.40	40.00	25916.40
35	Lower flange **P. No. 40 / I No.5 PRED SR (2008-09)**	No.	20.00	6978.00	20.00	348.88	6977.60	40.00	13955.60
36	a) Carbon Housing **P. No. 56 / I No.10.3.12 PRED SR (2012-13)**	No.	20.00	9470.00	20.00	473.48	9469.60	40.00	18939.60
37	b) Thrust bearing block assembly complete with Segment bearing pad.**P. No. 40 / I No10.3.13PRED SR (2012-13**	No.	20.00	22926.00	20.00	1146.32	22926.40	40.00	45852.40
38	c)Top Carbon /Ferrodo padding **P. No. 56 / I No. PRED SR (2012-13)**	No.	20.00	2990.00	20.00	149.52	2990.40	40.00	5980.40
39	Bearing (GunMetal) Centrifugal cast Aluminium Bronze, bearing bush. **P. No. 56/ I No10.3.16 PRED SR (2013-14)**	No.	20.00	7974.00	20.00	398.72	7974.40	40.00	15948.40
40	Motor Base with pin **P. No. 56 / I No.10.3.18 PRED SR (2013-14)**	No.	20.00	9370.00	20.00	468.50	9370.00	40.00	18740.00
41	Re-erection charges of pumping machineries including overhauling and painting **P. No. 56 / I No.50 PRED SR (2013-14)**	No.	20.00	18939.00	20.00	946.96	18939.20	40.00	37878.20
42	Labour charges (overhauling only) **P. No. 55/ I No.10.3.22 PRED SR (2012-13)**	No.	20.00	10965.00	20.00	548.24	10964.80	40.00	21929.80
43	**C) <u>Replacement of pump parts:</u>** The following main components of submersible pump sets requiring replacement.		20.00	13955.00	20.00	697.76	13955.20	40.00	27910.20
44	Intermediate piece (I.P) with IP leaded bronze bush **P. No. 54 / I No10.2.2 PRED SR (2012-13)**	No.	20.00	8971.00	20.00	448.56	8971.20	40.00	17942.20

45	Oil Seal P. No. 39 / I No.B3 PRED SR (2008-09)	No.	20.00	2492.00	20.00	124.60	2492.00	40.00	4984.00
46	Seal steel bush P.No 54	No.			40.00	149.52	5980.80	40.00	5980.80
47	Grade Vane P. No. 54/ I No.10.24 PRED SR (2012-13)	No.	20.00	3489.00	20.00	174.44	3488.80	40.00	6977.80
48	Impeller (Shell moulded with aluminium and Bronze) P. No. 54/ I No.10.2.70 PRED SR (2012-13)	No.	20.00	8473.00	20.00	423.64	8472.80	40.00	16945.80
49	a) Discharge outlet (D.O) Bearing D.O Steel Bush P. No.54 / I No.10.2.70 RDED SR (2012-13)	No.	20.00	8872.00	20.00	443.58	8871.60	40.00	17743.60
50	b) D.O Bearing P. No. 54 / I No.10.2.8 PRED SR (2012-13)	No.	20.00	4962.00	20.00	248.09	4961.80	40.00	9923.80
51	Steel Bush (D.O.Steel bush) P. No. 54 / I No.A710.2.9 PRED SR (2012-13)	No.	20.00	2990.00	20.00	149.52	2990.40	40.00	5980.40
52	Allen Screw P. No. 55 / I No.8 PRED SR (2012-13)	No.	20.00	498.00	20.00	24.92	498.40	40.00	996.40
53	Pump shaft made out of stainless steel Centreless ground with key way (upto 8 stages) P. No. 55/ I No.10.2.11 PRED SR (2013-14))	No.	20.00	18920.00	20.00	946.96	18939.20	40.00	37859.20
54	Pump key (Stainless steel) P. No. 55 / I No.10.2.12 PRED SR (2012-13))	No.	20.00	2492.00	20.00	124.60	2492.00	40.00	4984.00
55	Pump Coupling (Stainless steel) P. No. 55/ I No.10.2.13PRED SR (2012-13)	No.	20.00	4984.00	20.00	249.20	4984.00	40.00	9968.00
56	Non – return valve (NRV) assembly complete with rubber 'O' Ring P. No. 55 / I No.10.2.14PRED SR (2012-13)	No.	20.00	26914.00	20.00	1345.68	26913.60	40.00	53827.60
57	Cable Guard P. No.55 / I No.10.2.15 PRED SR (2012-13)	No.	20.00	2990.00	20.00	149.52	2990.40	40.00	5980.40
58	Strainer P. No. 55 / I No.10.2.16 PRED SR (2012-13)	No.	20.00	2990.00	20.00	149.52	2990.40	40.00	5980.40
59	Brass Filter P. No. 55 / I No.10.2.17) PRED SR (2012-13)	No.	20.00	4984.00	20.00	249.20	4984.00	40.00	9968.00

0	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materials wiring complete as requireds 5 to 30 amps triple pole with all lead and lift, loading, unloading and labour charges etc complete as per specifications	No.	25.00	24920.00	20.00	996.80	19936.00	45.00	44856.00
61	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C.cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 throught holes of 122 mm dia, (PWD Electrical SR-1999-2000, P-66, I.No.7) KPWD Electrical SR 2007-08	No.	20.00	38875.00	20.00	1943.76	38875.20	40.00	77750.20

62	Supplying of ISI marked galvanized mild steel tube continuously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threaftes at one end and the other end protected asper specification in random lengths of 4 to 7 mtrs Confirming to IS 1239 part I/1990 with amendament 1-5 and with all its latest amendements if any. The pipes supplied should be with BIS mark No 3/08-09 2406/15.10.2008. 50 mm dia including Collar Heavy Class 2016-17, P-90, i.no13.15	No.	300.00	128886.00	300.00	429.62	128886.00	600.00	257772.00
63	GI Collers	No.	40.00	3987.00	40.00	99.68	3987.20	80.00	7974.20
64	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts. P. No. 46/ I No. 30-B 4.0 Sqm mm of 36 strands 0.3mm dia Group - A KPWD Electrical SR 2007-08 3/2008-09 4538/19.01.2009 (1x3x4.00 Sqmm PVC cable)	mtr	500.00	75260.00	500.00	150.52	75260.00	1000.00	150520.00
65	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. **Page No. 01/ Item No.1.2.2 / PRED SR 2012-13 Hard Soil**	Cum			320.00	483.37	154678.40	320.00	154678.40

66	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., **Page No.15 item No.3.4.2 b PRED SR 2012-13.**	Rmtr			800.00	161.19	128952.00	800.00	128952.00
67	Refilling the basement and pipeline trenches with seleted available earth for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs **Page No. 3 / Item No. 1.6 / PRED SR 2012-13**	cum			320.00	76.08	24345.60	320.00	24345.60
68	Labour charges for attending to repair of the PVC pipe line of details specification.	Each			250.00	149.90	37475.00	250.00	37475.00
	TOTAL			**847909.00**			**1817107.26**		**2665016.26**
	12% GTS Charges			**101749.08**			**218052.87**		**319801.95**
	Grand Total			**949658.08**			**2035160.13**		**2984818.21**

Certificate:-

Certified that the contractor has work done satisfactorily.

The contractor has removed the debries from work site.

There is no dept. materials issued to the contractor.

853242-00

1814266-00
217712-00
2031978-00

2704497-00
2885739-00

Assistant Engineer
ward 03, YST

15-7-2020

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64.

1506021-00
308245-00
GST - 36989-00
1851255-00